Completion Report

Name of Wok	Improvements to roads & drain at 3rd Cross (Left side) 8th main road Bhuvaneshwari nagara in Ward No.14, Bagalagunte.
Sanctioned Estimate No.& Date	EE/DD/AS/ 74 /2014-15, Dt.29.10.2014
	EE/DD/TS/147/ 2014-15, Dt.29.10.2014
Head of Acount which is Chargeable	014-15-000012, P Code-1771
Enstrument Order No. & Date	EE/DD/WO/ 402 /15-16, Dt. 31.03.2015
Name of Contractor	K Nagaraju
Time Stipulated for Completion of work	90 days
Delay in execulation of work	
Measurement recorded in MB	MB No. 3402
Page No	340195 to 340199
check Measurment of the Asst	
Exe. Eng./ Exe.Eng. On	
Name of the Office / Official	Asst.Executive Enginner
incharge of the work	T.Dasarahalli Sub Division
a)Assistant Engineer	K P Umesh
b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
12.00 Lakhs		–	

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner